

District Overview - Network Upgrade

ID	Task Name	Start	Finish	4/9/06	4/16/06	4/23/06	4/30/06	5/7/06	5/14/06	5/21/06	5/28/06	6/4/06	6/11/06	6/18/06	6/25/06	7/2/06	7/9/06	7/16/06	7/23/06	7/30/06		
1	Birdville ISD Prop 2 Phase 1 - Network	Mon 4/10/06	Mon 7/31/06	[Summary bar]																		
2	101 Birdville Elem	Mon 4/10/06	Fri 6/9/06	[Summary bar]																		
3	Site Survey	Mon 4/10/06	Fri 4/14/06	[Task bar]																		
4	Tone Tag and Test	Mon 4/17/06	Thu 4/20/06		[Task bar]																	
5	Horizontal & Backbone Cable Installation	Mon 4/17/06	Thu 4/20/06		[Task bar]																	
6	Cisco LAN Installation	Fri 5/12/06	Mon 5/15/06						[Task bar]													
7	Cisco Wireless Installation	Wed 5/10/06	Fri 5/26/06					[Task bar]														
8	Cisco IPC Installation	Mon 5/15/06	Fri 6/9/06						[Task bar]													
9	Network Cutover	Fri 6/9/06	Fri 6/9/06																			
10																						
11	109 South Birdville Elem	Mon 4/10/06	Mon 6/5/06	[Summary bar]																		
12	Site Survey	Mon 4/10/06	Wed 4/12/06	[Task bar]																		
13	Tone Tag and Test	Mon 4/10/06	Wed 4/12/06	[Task bar]																		
14	Horizontal Cable Installation	Mon 4/17/06	Fri 4/21/06		[Task bar]																	
15	Cisco LAN Installation	Mon 5/8/06	Wed 5/10/06						[Task bar]													
16	Cisco Wireless Installation	Thu 5/11/06	Fri 5/12/06						[Task bar]													
17	Cisco IPC Installation	Mon 5/22/06	Fri 5/26/06											[Task bar]								
18	Network Cutover	Mon 6/5/06	Mon 6/5/06																			
19																						
20	111 Academy West Birdville Elem	Mon 4/10/06	Wed 6/7/06	[Summary bar]																		
21	Site Survey	Mon 4/10/06	Wed 4/12/06	[Task bar]																		
22	Tone Tag and Test	Mon 4/10/06	Wed 4/12/06	[Task bar]																		
23	Horizontal Cable Installation	Thu 4/20/06	Wed 4/26/06		[Task bar]																	
24	Cisco LAN Installation	Mon 5/8/06	Wed 5/10/06						[Task bar]													
25	Cisco Wireless Installation	Thu 5/11/06	Fri 5/12/06						[Task bar]													
26	Cisco IPC Installation	Tue 5/30/06	Thu 6/1/06																			
27	Network Cutover	Tue 6/6/06	Wed 6/7/06																			
28																						
29	041 Haltom Middle School	Mon 4/10/06	Mon 6/12/06	[Summary bar]																		
30	Site Survey	Mon 4/10/06	Wed 4/12/06	[Task bar]																		
31	Tone Tag and Test	Wed 4/19/06	Wed 4/19/06		[Task bar]																	
32	Horizontal Cable Installation	Wed 4/26/06	Fri 5/12/06		[Task bar]																	

Project: BIRD Prop 2 Project
Date: Wed 5/10/06

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone

District Overview - Network Upgrade

ID	Task Name	Start	Finish	4/9/06	4/16/06	4/23/06	4/30/06	5/7/06	5/14/06	5/21/06	5/28/06	6/4/06	6/11/06	6/18/06	6/25/06	7/2/06	7/9/06	7/16/06	7/23/06	7/30/06	
33	Cisco LAN Installation	Mon 5/15/06	Wed 5/17/06																		
34	Cisco Wireless Installation	Thu 5/18/06	Mon 5/22/06																		
35	Cisco IPC Installation	Fri 6/2/06	Tue 6/6/06																		
36	Network Cutover	Mon 6/12/06	Mon 6/12/06																		
37																					
38	103 W. T. Francisco Elem	Fri 4/14/06	Wed 6/14/06	[Summary Bar]																	
39	Site Survey	Fri 4/14/06	Fri 4/14/06																		
40	Tone Tag and Test	Mon 4/17/06	Mon 4/17/06																		
41	Horizontal Cable Installation	Wed 4/26/06	Fri 5/12/06																		
42	Cisco LAN Installation	Mon 5/15/06	Wed 5/17/06																		
43	Cisco Wireless Installation	Fri 5/19/06	Mon 5/22/06																		
44	Cisco IPC Installation	Wed 6/7/06	Fri 6/9/06																		
45	Network Cutover	Wed 6/14/06	Wed 6/14/06																		
46																					
47	102 David E. Smith Elem	Wed 4/12/06	Thu 6/15/06	[Summary Bar]																	
48	Site Survey	Wed 4/12/06	Wed 4/12/06																		
49	Tone Tag and Test	Thu 4/13/06	Thu 4/13/06																		
50	Horizontal Cable Installation	Mon 5/8/06	Fri 5/12/06																		
51	Cisco LAN Installation	Mon 5/22/06	Wed 5/24/06																		
52	Cisco Wireless Installation	Thu 5/25/06	Fri 5/26/06																		
53	Cisco IPC Installation	Mon 6/12/06	Wed 6/14/06																		
54	Network Cutover	Thu 6/15/06	Thu 6/15/06																		
55																					
56	044 North Oaks Middle School	Tue 4/11/06	Tue 6/20/06	[Summary Bar]																	
57	Site Survey	Tue 4/11/06	Tue 4/11/06																		
58	Tone Tag and Test	Tue 4/11/06	Fri 4/14/06																		
59	Horizontal Cable Installation	Mon 5/8/06	Fri 5/26/06																		
60	Cisco LAN Installation	Mon 5/22/06	Wed 5/24/06																		
61	Cisco Wireless Installation	Thu 5/25/06	Fri 5/26/06																		
62	Cisco IPC Installation	Tue 6/13/06	Thu 6/15/06																		
63	Network Cutover	Tue 6/20/06	Tue 6/20/06																		
64																					

Project: BISS Prop 2 Project
Date: Wed 5/10/06

Task		Progress		Summary		External Tasks		Deadline	
Split		Milestone		Project Summary		External Milestone			

District Overview - Network Upgrade

ID	Task Name	Start	Finish	4/9/06	4/16/06	4/23/06	4/30/06	5/7/06	5/14/06	5/21/06	5/28/06	6/4/06	6/11/06	6/18/06	6/25/06	7/2/06	7/9/06	7/16/06	7/23/06	7/30/06		
65	113 Watauga Elem	Thu 4/13/06	Thu 6/22/06	[Summary bar]																		
66	Site Survey	Thu 4/13/06	Thu 4/13/06	[Milestone]																		
67	Tone Tag and Test	Mon 4/17/06	Thu 4/20/06		[Task]																	
68	Horizontal Cable Installation	Mon 5/8/06	Fri 5/26/06					[Task]														
69	Cisco LAN Installation	Tue 5/30/06	Wed 5/31/06								[Task]											
70	Cisco Wireless Installation	Thu 6/1/06	Mon 6/5/06									[Task]										
71	Cisco IPC Installation	Mon 6/12/06	Thu 6/15/06										[Task]									
72	Network Cutover	Thu 6/22/06	Thu 6/22/06																		[Task]	
73																						
74	117 Foster Village Elem	Thu 4/13/06	Mon 6/26/06	[Summary bar]																		
75	Site Survey	Thu 4/13/06	Thu 4/13/06	[Milestone]																		
76	Tone Tag and Test	Mon 4/24/06	Wed 4/26/06			[Task]																
77	Horizontal Cable Installation	Mon 5/15/06	Fri 5/26/06					[Task]														
78	Cisco LAN Installation	Mon 5/29/06	Wed 5/31/06									[Task]										
79	Cisco Wireless Installation	Thu 6/1/06	Mon 6/5/06										[Task]									
80	Cisco IPC Installation	Mon 6/12/06	Thu 6/15/06											[Task]								
81	Network Cutover	Mon 6/26/06	Mon 6/26/06																		[Task]	
82																						
83	Fine Arts Complex	Thu 4/13/06	Mon 7/17/06	[Summary bar]																		
84	Site Survey	Thu 4/13/06	Thu 4/13/06	[Milestone]																		
85	Tone Tag and Test	Thu 4/27/06	Thu 4/27/06				[Task]															
86	Horizontal Cable Installation	Thu 6/8/06	Mon 6/12/06										[Task]									
87	Cisco LAN Installation	Mon 7/10/06	Mon 7/10/06												[Task]							
88	Cisco Wireless Installation	Tue 7/11/06	Tue 7/11/06																			
89	Cisco IPC Installation	Wed 7/12/06	Thu 7/13/06																			
90	Network Cutover	Mon 7/17/06	Mon 7/17/06																			[Task]
91																						
92	112 Holiday Heights Elem	Mon 4/10/06	Mon 6/19/06	[Summary bar]																		
93	Site Survey	Mon 4/10/06	Mon 4/10/06	[Milestone]																		
94	Tone Tag and Test	Mon 4/24/06	Wed 4/26/06			[Task]																
95	Horizontal Cable Installation	Wed 5/17/06	Thu 6/8/06					[Task]														
96	Cisco LAN Installation	Mon 6/5/06	Wed 6/7/06										[Task]									

Project: BISS Prop 2 Project
Date: Wed 5/10/06

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone

District Overview - Network Upgrade

ID	Task Name	Start	Finish	4/9/06	4/16/06	4/23/06	4/30/06	5/7/06	5/14/06	5/21/06	5/28/06	6/4/06	6/11/06	6/18/06	6/25/06	7/2/06	7/9/06	7/16/06	7/23/06	7/30/06	
97	Cisco Wireless Installation	Thu 6/8/06	Mon 6/12/06																		
98	Cisco IPC Installation	Mon 6/12/06	Thu 6/15/06																		
99	Network Cutover	Mon 6/19/06	Mon 6/19/06																		
100																					
101	108 Snow Heights Elem	Mon 4/10/06	Wed 6/21/06	[Summary Bar]																	
102	Site Survey	Mon 4/10/06	Mon 4/10/06																		
103	Tone Tag and Test	Thu 4/27/06	Mon 5/1/06																		
104	Horizontal Cable Installation	Wed 5/17/06	Mon 6/12/06																		
105	Cisco LAN Installation	Mon 6/5/06	Wed 6/7/06																		
106	Cisco Wireless Installation	Thu 6/8/06	Thu 6/8/06																		
107	Cisco IPC Installation	Mon 6/12/06	Thu 6/15/06																		
108	Network Cutover	Wed 6/21/06	Wed 6/21/06																		
109																					
110	105 Alliene Mullendore Elem	Mon 4/10/06	Thu 6/22/06	[Summary Bar]																	
111	Site Survey	Mon 4/10/06	Mon 4/10/06																		
112	Tone Tag and Test	Mon 4/24/06	Wed 4/26/06																		
113	Horizontal Cable Installation	Fri 5/19/06	Thu 6/8/06																		
114	Cisco LAN Installation	Mon 6/12/06	Wed 6/14/06																		
115	Cisco Wireless Installation	Thu 6/15/06	Mon 6/19/06																		
116	Cisco IPC Installation	Mon 6/19/06	Thu 6/22/06																		
117	Network Cutover	Thu 6/22/06	Thu 6/22/06																		
118																					
119	043 Richland Middle School	Mon 4/10/06	Tue 6/27/06	[Summary Bar]																	
120	Site Survey	Mon 4/10/06	Mon 4/10/06																		
121	Tone Tag and Test	Thu 4/27/06	Wed 5/3/06																		
122	Horizontal Cable Installation	Fri 5/19/06	Fri 6/23/06																		
123	Cisco LAN Installation	Mon 6/12/06	Wed 6/14/06																		
124	Cisco Wireless Installation	Thu 6/15/06	Mon 6/19/06																		
125	Cisco IPC Installation	Mon 6/19/06	Thu 6/22/06																		
126	Network Cutover	Tue 6/27/06	Tue 6/27/06																		
127																					
128	106 Richland Elem	Wed 4/19/06	Wed 6/28/06	[Summary Bar]																	

Project: BSD Prop 2 Project
Date: Wed 5/10/06

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone

District Overview - Network Upgrade

ID	Task Name	Start	Finish	4/9/06	4/16/06	4/23/06	4/30/06	5/7/06	5/14/06	5/21/06	5/28/06	6/4/06	6/11/06	6/18/06	6/25/06	7/2/06	7/9/06	7/16/06	7/23/06	7/30/06
129	Site Survey	Wed 4/19/06	Wed 4/19/06		■															
130	Tone Tag and Test	Tue 5/2/06	Thu 5/4/06				■													
131	Horizontal Cable Installation	Mon 5/22/06	Thu 6/22/06							■	■	■	■	■	■	■	■	■	■	■
132	Cisco LAN Installation	Mon 6/19/06	Wed 6/21/06											■	■					
133	Cisco Wireless Installation	Thu 6/22/06	Mon 6/26/06											■	■					
134	Cisco IPC Installation	Thu 6/22/06	Mon 6/26/06											■	■					
135	Network Cutover	Wed 6/28/06	Wed 6/28/06												■					
136																				
137	Admin Building	Thu 4/20/06	Fri 6/30/06	■																
138	Site Survey	Thu 4/20/06	Thu 4/20/06	■																
139	Tone Tag and Test	Thu 4/27/06	Thu 4/27/06			■														
140	Horizontal Cable Installation	Tue 6/13/06	Fri 6/23/06											■	■	■	■	■	■	■
141	Cisco LAN Installation	Mon 6/19/06	Fri 6/23/06											■	■					
142	Cisco Wireless Installation	Thu 6/22/06	Thu 6/22/06											■						
143	Cisco IPC Installation	Mon 6/26/06	Thu 6/29/06												■	■				
144	Network Cutover	Fri 6/30/06	Fri 6/30/06												■					
145																				
146	Building and Grounds	Thu 4/20/06	Mon 7/3/06	■																
147	Site Survey	Thu 4/20/06	Thu 4/20/06	■																
148	Tone Tag and Test	Fri 4/28/06	Fri 4/28/06			■														
149	Horizontal Cable Installation	Mon 6/12/06	Fri 6/16/06											■	■	■	■	■	■	■
150	Cisco LAN Installation	Mon 6/26/06	Mon 6/26/06												■					
151	Cisco Wireless Installation	Mon 6/26/06	Mon 6/26/06												■					
152	Cisco IPC Installation	Mon 6/26/06	Thu 6/29/06												■	■				
153	Network Cutover	Mon 7/3/06	Mon 7/3/06												■					
154																				
155	W. G. Thomas Coliseum	Thu 4/20/06	Mon 7/3/06	■																
156	Site Survey	Thu 4/20/06	Thu 4/20/06	■																
157	Tone Tag and Test	Fri 4/28/06	Fri 4/28/06			■														
158	Horizontal Cable Installation	Mon 6/12/06	Thu 6/15/06											■	■	■	■	■	■	■
159	Cisco LAN Installation	Mon 6/26/06	Mon 6/26/06												■					
160	Cisco Wireless Installation	Mon 6/26/06	Mon 6/26/06												■					

Project: BSD Prop 2 Project
Date: Wed 5/10/06

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone

District Overview - Network Upgrade

ID	Task Name	Start	Finish	4/9/06	4/16/06	4/23/06	4/30/06	5/7/06	5/14/06	5/21/06	5/28/06	6/4/06	6/11/06	6/18/06	6/25/06	7/2/06	7/9/06	7/16/06	7/23/06	7/30/06
161	Cisco IPC Installation	Mon 6/26/06	Mon 6/26/06																	
162	Network Cutover	Mon 7/3/06	Mon 7/3/06																	
163																				
164	150 Central Stores	Thu 4/20/06	Mon 7/10/06	[Summary Bar]																
165	Site Survey	Thu 4/20/06	Thu 4/20/06	[Milestone]																
166	Tone Tag and Test	Fri 4/28/06	Fri 4/28/06			[Milestone]														
167	Horizontal Cable Installation	Mon 6/5/06	Mon 6/5/06									[Progress]								
168	Cisco LAN Installation	Tue 6/27/06	Tue 6/27/06																	
169	Cisco Wireless Installation	Tue 6/27/06	Tue 6/27/06																	
170	Cisco IPC Installation	Wed 6/28/06	Wed 6/28/06																	
171	Network Cutover	Mon 7/10/06	Mon 7/10/06																	
172																				
173	Shannon Center	Fri 4/21/06	Thu 7/13/06	[Summary Bar]																
174	Site Survey	Fri 4/21/06	Wed 4/26/06	[Milestone]	[Progress]															
175	Tone Tag and Test	Thu 5/4/06	Wed 5/10/06		[Milestone]	[Progress]														
176	Horizontal Cable Installation	Tue 5/23/06	Fri 5/26/06									[Progress]								
177	Cisco LAN Installation	Mon 6/5/06	Thu 6/8/06										[Progress]							
178	Cisco Wireless Installation	Wed 6/28/06	Thu 7/6/06																	
179	Cisco IPC Installation	Mon 7/10/06	Wed 7/12/06																	
180	Network Cutover	Thu 7/13/06	Thu 7/13/06																	
181																				
182	110 O. H. Stowe Elem	Thu 4/20/06	Tue 7/11/06	[Summary Bar]																
183	Site Survey	Thu 4/20/06	Thu 4/20/06	[Milestone]																
184	Tone Tag and Test	Mon 5/1/06	Wed 5/3/06			[Milestone]														
185	Horizontal Cable Installation	Tue 5/23/06	Thu 7/6/06																	
186	Cisco LAN Installation	Tue 6/27/06	Thu 6/29/06																	
187	Cisco Wireless Installation	Thu 6/29/06	Thu 6/29/06																	
188	Cisco IPC Installation	Mon 6/26/06	Thu 6/29/06																	
189	Network Cutover	Tue 7/11/06	Tue 7/11/06																	
190																				
191	104 Jack T. Binion Elem	Fri 4/21/06	Mon 7/17/06	[Summary Bar]																
192	Site Survey	Fri 4/21/06	Fri 4/21/06	[Milestone]																

Project: BIRD Prop 2 Project
Date: Wed 5/10/06

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone

District Overview - Network Upgrade

ID	Task Name	Start	Finish	4/9/06	4/16/06	4/23/06	4/30/06	5/7/06	5/14/06	5/21/06	5/28/06	6/4/06	6/11/06	6/18/06	6/25/06	7/2/06	7/9/06	7/16/06	7/23/06	7/30/06	
193	Tone Tag and Test	Thu 5/4/06	Tue 5/9/06																		
194	Horizontal Cable Installation	Mon 5/29/06	Mon 7/10/06																		
195	Cisco LAN Installation	Mon 7/3/06	Thu 7/6/06																		
196	Cisco Wireless Installation	Thu 7/6/06	Mon 7/10/06																		
197	Cisco IPC Installation	Mon 7/10/06	Thu 7/13/06																		
198	Network Cutover	Mon 7/17/06	Mon 7/17/06																		
199																					
200	107 Smithfield Elem	Fri 4/21/06	Wed 7/19/06																		
201	Site Survey	Fri 4/21/06	Fri 4/21/06																		
202	Tone Tag and Test	Fri 5/5/06	Tue 5/9/06																		
203	Horizontal Cable Installation	Thu 6/1/06	Mon 7/10/06																		
204	Cisco LAN Installation	Mon 7/10/06	Wed 7/12/06																		
205	Cisco Wireless Installation	Thu 7/13/06	Mon 7/17/06																		
206	Cisco IPC Installation	Mon 7/17/06	Wed 7/19/06																		
207	Network Cutover	Wed 7/19/06	Wed 7/19/06																		
208																					
209	002 Richland High School	Thu 4/27/06	Mon 7/31/06																		
210	Site Survey	Thu 4/27/06	Fri 4/28/06																		
211	Tone Tag and Test	Wed 5/10/06	Wed 5/17/06																		
212	Horizontal Cable Installation	Thu 6/1/06	Tue 7/18/06																		
213	Cisco LAN Installation	Mon 7/17/06	Fri 7/21/06																		
214	Cisco Wireless Installation	Mon 7/24/06	Wed 7/26/06																		
215	Cisco IPC Installation	Fri 7/21/06	Thu 7/27/06																		
216	Network Cutover	Mon 7/31/06	Mon 7/31/06																		

Project: BISS Prop 2 Project
Date: Wed 5/10/06

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone