

District Overview - Network Upgrade

ID	Task Name	Start	Finish	4/9/06	4/16/06	4/23/06	4/30/06	5/7/06	5/14/06	5/21/06	5/28/06	6/4/06	6/11/06	6/18/06	6/25/06	7/2/06	7/9/06	7/16/06	7/23/06	7/30/06
1	Birdville ISD Prop 2 Phase 1 - Network	Mon 4/10/06	Mon 7/31/06	[Summary bar]																
2	101 Birdville Elem	Mon 4/10/06	Fri 6/9/06	[Summary bar]																
3	Site Survey	Mon 4/10/06	Fri 4/14/06	[Task bar]																
4	Tone Tag and Test	Mon 4/17/06	Thu 4/20/06		[Task bar]															
5	Horizontal & Backbone Cable Installation	Mon 4/17/06	Thu 4/20/06		[Task bar]															
6	Cisco LAN Installation	Fri 5/12/06	Mon 5/15/06			[Task bar]														
7	Cisco Wireless Installation	Wed 5/10/06	Fri 5/26/06				[Task bar]													
8	Cisco IPC Installation	Mon 5/15/06	Fri 6/9/06					[Task bar]												
9	Network Cutover	Fri 6/9/06	Fri 6/9/06																	
10																				
11	109 South Birdville Elem	Mon 4/10/06	Mon 6/5/06	[Summary bar]																
12	Site Survey	Mon 4/10/06	Wed 4/12/06	[Task bar]																
13	Tone Tag and Test	Mon 4/10/06	Wed 4/12/06	[Task bar]																
14	Horizontal Cable Installation	Mon 4/17/06	Fri 4/21/06		[Task bar]															
15	Cisco LAN Installation	Mon 5/15/06	Fri 5/19/06			[Task bar]														
16	Cisco Wireless Installation	Thu 5/11/06	Fri 5/12/06				[Task bar]													
17	Cisco IPC Installation	Mon 5/22/06	Fri 5/26/06					[Task bar]												
18	Network Cutover	Mon 6/5/06	Mon 6/5/06																	
19																				
20	111 Academy West Birdville Elem	Mon 4/10/06	Wed 6/7/06	[Summary bar]																
21	Site Survey	Mon 4/10/06	Wed 4/12/06	[Task bar]																
22	Tone Tag and Test	Mon 4/10/06	Wed 4/12/06	[Task bar]																
23	Horizontal Cable Installation	Thu 4/20/06	Wed 4/26/06		[Task bar]															
24	Cisco LAN Installation	Mon 5/15/06	Fri 5/19/06			[Task bar]														
25	Cisco Wireless Installation	Thu 5/11/06	Fri 5/12/06				[Task bar]													
26	Cisco IPC Installation	Tue 5/30/06	Thu 6/1/06					[Task bar]												
27	Network Cutover	Tue 6/6/06	Wed 6/7/06																	
28																				
29	041 Haltom Middle School	Mon 4/10/06	Mon 6/12/06	[Summary bar]																
30	Site Survey	Mon 4/10/06	Wed 4/12/06	[Task bar]																
31	Tone Tag and Test	Wed 4/19/06	Wed 4/19/06		[Task bar]															
32	Horizontal Cable Installation	Wed 4/26/06	Fri 5/12/06		[Task bar]															

Project: BIRD Prop 2 Project
Date: Fri 5/19/06

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone

District Overview - Network Upgrade

ID	Task Name	Start	Finish	4/9/06	4/16/06	4/23/06	4/30/06	5/7/06	5/14/06	5/21/06	5/28/06	6/4/06	6/11/06	6/18/06	6/25/06	7/2/06	7/9/06	7/16/06	7/23/06	7/30/06	
33	Cisco LAN Installation	Mon 5/15/06	Wed 5/17/06																		
34	Cisco Wireless Installation	Thu 5/18/06	Mon 5/22/06																		
35	Cisco IPC Installation	Fri 6/2/06	Tue 6/6/06																		
36	Network Cutover	Mon 6/12/06	Mon 6/12/06																		
37																					
38	103 W. T. Francisco Elem	Fri 4/14/06	Wed 6/14/06	[Summary Bar]																	
39	Site Survey	Fri 4/14/06	Fri 4/14/06																		
40	Tone Tag and Test	Mon 4/17/06	Mon 4/17/06																		
41	Horizontal Cable Installation	Mon 5/15/06	Wed 5/31/06																		
42	Cisco LAN Installation	Mon 5/15/06	Wed 5/17/06																		
43	Cisco Wireless Installation	Fri 5/19/06	Mon 5/22/06																		
44	Cisco IPC Installation	Wed 6/7/06	Fri 6/9/06																		
45	Network Cutover	Wed 6/14/06	Wed 6/14/06																		
46																					
47	102 David E. Smith Elem	Wed 4/12/06	Thu 6/15/06	[Summary Bar]																	
48	Site Survey	Wed 4/12/06	Wed 4/12/06																		
49	Tone Tag and Test	Thu 4/13/06	Thu 4/13/06																		
50	Horizontal Cable Installation	Mon 5/15/06	Fri 5/19/06																		
51	Cisco LAN Installation	Mon 5/22/06	Wed 5/24/06																		
52	Cisco Wireless Installation	Thu 5/25/06	Fri 5/26/06																		
53	Cisco IPC Installation	Mon 6/12/06	Wed 6/14/06																		
54	Network Cutover	Thu 6/15/06	Thu 6/15/06																		
55																					
56	044 North Oaks Middle School	Tue 4/11/06	Tue 6/20/06	[Summary Bar]																	
57	Site Survey	Tue 4/11/06	Tue 4/11/06																		
58	Tone Tag and Test	Tue 4/11/06	Fri 4/14/06																		
59	Horizontal Cable Installation	Thu 5/11/06	Fri 5/26/06																		
60	Cisco LAN Installation	Mon 5/22/06	Wed 5/24/06																		
61	Cisco Wireless Installation	Thu 5/25/06	Fri 5/26/06																		
62	Cisco IPC Installation	Tue 6/13/06	Thu 6/15/06																		
63	Network Cutover	Tue 6/20/06	Tue 6/20/06																		
64																					

Project: BISS Prop 2 Project
Date: Fri 5/19/06

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone

District Overview - Network Upgrade

ID	Task Name	Start	Finish	4/9/06	4/16/06	4/23/06	4/30/06	5/7/06	5/14/06	5/21/06	5/28/06	6/4/06	6/11/06	6/18/06	6/25/06	7/2/06	7/9/06	7/16/06	7/23/06	7/30/06	
65	113 Watauga Elem	Thu 4/13/06	Thu 6/22/06	[Summary bar]																	
66	Site Survey	Thu 4/13/06	Thu 4/13/06	[Task]																	
67	Tone Tag and Test	Mon 4/17/06	Thu 4/20/06		[Task]																
68	Horizontal Cable Installation	Mon 5/22/06	Fri 6/9/06							[Task]	[Task]	[Task]	[Task]	[Task]							
69	Cisco LAN Installation	Tue 5/30/06	Wed 5/31/06								[Task]										
70	Cisco Wireless Installation	Thu 6/1/06	Mon 6/5/06									[Task]	[Task]								
71	Cisco IPC Installation	Mon 6/12/06	Thu 6/15/06										[Task]	[Task]							
72	Network Cutover	Thu 6/22/06	Thu 6/22/06												[Task]						
73																					
74	117 Foster Village Elem	Thu 4/13/06	Mon 6/26/06	[Summary bar]																	
75	Site Survey	Thu 4/13/06	Thu 4/13/06	[Task]																	
76	Tone Tag and Test	Mon 4/24/06	Wed 4/26/06		[Task]																
77	Horizontal Cable Installation	Mon 5/15/06	Fri 5/26/06							[Task]	[Task]	[Task]	[Task]	[Task]							
78	Cisco LAN Installation	Mon 5/29/06	Wed 5/31/06								[Task]										
79	Cisco Wireless Installation	Thu 6/1/06	Mon 6/5/06									[Task]	[Task]								
80	Cisco IPC Installation	Mon 6/12/06	Thu 6/15/06										[Task]	[Task]							
81	Network Cutover	Mon 6/26/06	Mon 6/26/06												[Task]						
82																					
83	Fine Arts Complex	Thu 4/13/06	Mon 7/17/06	[Summary bar]																	
84	Site Survey	Thu 4/13/06	Thu 4/13/06	[Task]																	
85	Tone Tag and Test	Thu 4/27/06	Thu 4/27/06		[Task]																
86	Horizontal Cable Installation	Thu 6/8/06	Mon 6/12/06									[Task]	[Task]								
87	Cisco LAN Installation	Mon 7/10/06	Mon 7/10/06										[Task]	[Task]							
88	Cisco Wireless Installation	Tue 7/11/06	Tue 7/11/06										[Task]	[Task]							
89	Cisco IPC Installation	Wed 7/12/06	Thu 7/13/06										[Task]	[Task]							
90	Network Cutover	Mon 7/17/06	Mon 7/17/06												[Task]						
91																					
92	112 Holiday Heights Elem	Mon 4/10/06	Mon 6/19/06	[Summary bar]																	
93	Site Survey	Mon 4/10/06	Mon 4/10/06	[Task]																	
94	Tone Tag and Test	Mon 4/24/06	Wed 4/26/06		[Task]																
95	Horizontal Cable Installation	Wed 5/17/06	Thu 6/8/06							[Task]	[Task]	[Task]	[Task]	[Task]							
96	Cisco LAN Installation	Mon 6/5/06	Wed 6/7/06									[Task]	[Task]								

Project: BISS Prop 2 Project
Date: Fri 5/19/06

Task: [Blue hatched bar] Progress [Black bar] Summary [Black bar with arrowheads] External Tasks [Grey bar] Deadline [Green arrow]

Split: [Dotted line] Milestone [Black diamond] Project Summary [Grey bar with arrowheads] External Milestone [Grey diamond]

District Overview - Network Upgrade

ID	Task Name	Start	Finish	4/9/06	4/16/06	4/23/06	4/30/06	5/7/06	5/14/06	5/21/06	5/28/06	6/4/06	6/11/06	6/18/06	6/25/06	7/2/06	7/9/06	7/16/06	7/23/06	7/30/06	
97	Cisco Wireless Installation	Thu 6/8/06	Mon 6/12/06																		
98	Cisco IPC Installation	Mon 6/12/06	Thu 6/15/06																		
99	Network Cutover	Mon 6/19/06	Mon 6/19/06																		
100																					
101	108 Snow Heights Elem	Mon 4/10/06	Wed 6/21/06	[Summary Bar]																	
102	Site Survey	Mon 4/10/06	Mon 4/10/06																		
103	Tone Tag and Test	Thu 4/27/06	Mon 5/1/06																		
104	Horizontal Cable Installation	Wed 5/17/06	Mon 6/12/06																		
105	Cisco LAN Installation	Mon 6/5/06	Wed 6/7/06																		
106	Cisco Wireless Installation	Thu 6/8/06	Thu 6/8/06																		
107	Cisco IPC Installation	Mon 6/12/06	Thu 6/15/06																		
108	Network Cutover	Wed 6/21/06	Wed 6/21/06																		
109																					
110	105 Alliene Mullendore Elem	Mon 4/10/06	Thu 6/22/06	[Summary Bar]																	
111	Site Survey	Mon 4/10/06	Mon 4/10/06																		
112	Tone Tag and Test	Mon 4/24/06	Wed 4/26/06																		
113	Horizontal Cable Installation	Fri 5/19/06	Thu 6/8/06																		
114	Cisco LAN Installation	Mon 6/12/06	Wed 6/14/06																		
115	Cisco Wireless Installation	Thu 6/15/06	Mon 6/19/06																		
116	Cisco IPC Installation	Mon 6/19/06	Thu 6/22/06																		
117	Network Cutover	Thu 6/22/06	Thu 6/22/06																		
118																					
119	043 Richland Middle School	Mon 4/10/06	Tue 6/27/06	[Summary Bar]																	
120	Site Survey	Mon 4/10/06	Mon 4/10/06																		
121	Tone Tag and Test	Thu 4/27/06	Wed 5/3/06																		
122	Horizontal Cable Installation	Fri 5/19/06	Fri 6/23/06																		
123	Cisco LAN Installation	Mon 6/12/06	Wed 6/14/06																		
124	Cisco Wireless Installation	Thu 6/15/06	Mon 6/19/06																		
125	Cisco IPC Installation	Mon 6/19/06	Thu 6/22/06																		
126	Network Cutover	Tue 6/27/06	Tue 6/27/06																		
127																					
128	106 Richland Elem	Wed 4/19/06	Wed 6/28/06	[Summary Bar]																	

Project: BSD Prop 2 Project
Date: Fri 5/19/06

Task Progress Summary External Tasks Deadline

 Split Milestone Project Summary External Milestone

District Overview - Network Upgrade

ID	Task Name	Start	Finish	4/9/06	4/16/06	4/23/06	4/30/06	5/7/06	5/14/06	5/21/06	5/28/06	6/4/06	6/11/06	6/18/06	6/25/06	7/2/06	7/9/06	7/16/06	7/23/06	7/30/06
129	Site Survey	Wed 4/19/06	Wed 4/19/06		■															
130	Tone Tag and Test	Tue 5/2/06	Thu 5/4/06				■													
131	Horizontal Cable Installation	Mon 5/22/06	Thu 6/22/06							■	■	■	■	■	■	■	■	■	■	■
132	Cisco LAN Installation	Mon 6/19/06	Wed 6/21/06											■	■					
133	Cisco Wireless Installation	Thu 6/22/06	Mon 6/26/06												■	■				
134	Cisco IPC Installation	Thu 6/22/06	Mon 6/26/06												■	■				
135	Network Cutover	Wed 6/28/06	Wed 6/28/06																	■
136																				
137	Admin Building	Thu 4/20/06	Fri 6/30/06	■																
138	Site Survey	Thu 4/20/06	Thu 4/20/06	■																
139	Tone Tag and Test	Thu 4/27/06	Thu 4/27/06			■														
140	Horizontal Cable Installation	Tue 6/13/06	Fri 6/23/06											■	■	■	■	■	■	■
141	Cisco LAN Installation	Mon 6/19/06	Fri 6/23/06												■	■				
142	Cisco Wireless Installation	Thu 6/22/06	Thu 6/22/06													■				
143	Cisco IPC Installation	Mon 6/26/06	Thu 6/29/06														■	■		
144	Network Cutover	Fri 6/30/06	Fri 6/30/06																	■
145																				
146	Building and Grounds	Thu 4/20/06	Mon 7/3/06	■																
147	Site Survey	Thu 4/20/06	Thu 4/20/06	■																
148	Tone Tag and Test	Fri 4/28/06	Fri 4/28/06			■														
149	Horizontal Cable Installation	Mon 6/12/06	Fri 6/16/06											■	■	■	■	■	■	■
150	Cisco LAN Installation	Mon 6/26/06	Mon 6/26/06																	■
151	Cisco Wireless Installation	Mon 6/26/06	Mon 6/26/06																	■
152	Cisco IPC Installation	Mon 6/26/06	Thu 6/29/06																	■
153	Network Cutover	Mon 7/3/06	Mon 7/3/06																	■
154																				
155	W. G. Thomas Coliseum	Thu 4/20/06	Mon 7/3/06	■																
156	Site Survey	Thu 4/20/06	Thu 4/20/06	■																
157	Tone Tag and Test	Fri 4/28/06	Fri 4/28/06			■														
158	Horizontal Cable Installation	Mon 6/12/06	Thu 6/15/06											■	■	■	■	■	■	■
159	Cisco LAN Installation	Mon 6/26/06	Mon 6/26/06																	■
160	Cisco Wireless Installation	Mon 6/26/06	Mon 6/26/06																	■

Project: BISS Prop 2 Project
Date: Fri 5/19/06

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone

District Overview - Network Upgrade

ID	Task Name	Start	Finish	4/9/06	4/16/06	4/23/06	4/30/06	5/7/06	5/14/06	5/21/06	5/28/06	6/4/06	6/11/06	6/18/06	6/25/06	7/2/06	7/9/06	7/16/06	7/23/06	7/30/06
161	Cisco IPC Installation	Mon 6/26/06	Mon 6/26/06																	
162	Network Cutover	Mon 7/3/06	Mon 7/3/06																	
163																				
164	150 Central Stores	Thu 4/20/06	Mon 7/10/06	[Summary Bar]																
165	Site Survey	Thu 4/20/06	Thu 4/20/06	[Milestone]																
166	Tone Tag and Test	Fri 4/28/06	Fri 4/28/06		[Milestone]															
167	Horizontal Cable Installation	Mon 6/5/06	Mon 6/5/06									[Progress]								
168	Cisco LAN Installation	Tue 6/27/06	Tue 6/27/06																	
169	Cisco Wireless Installation	Tue 6/27/06	Tue 6/27/06																	
170	Cisco IPC Installation	Wed 6/28/06	Wed 6/28/06																	
171	Network Cutover	Mon 7/10/06	Mon 7/10/06																	
172																				
173	Shannon Center	Fri 4/21/06	Thu 7/13/06	[Summary Bar]																
174	Site Survey	Fri 4/21/06	Wed 4/26/06	[Milestone]	[Progress]															
175	Tone Tag and Test	Thu 5/4/06	Wed 5/10/06				[Milestone]													
176	Horizontal Cable Installation	Tue 5/23/06	Fri 5/26/06																	
177	Cisco LAN Installation	Mon 6/5/06	Thu 6/8/06																	
178	Cisco Wireless Installation	Wed 6/28/06	Thu 7/6/06																	
179	Cisco IPC Installation	Mon 7/10/06	Wed 7/12/06																	
180	Network Cutover	Thu 7/13/06	Thu 7/13/06																	
181																				
182	110 O. H. Stowe Elem	Thu 4/20/06	Tue 7/11/06	[Summary Bar]																
183	Site Survey	Thu 4/20/06	Thu 4/20/06	[Milestone]																
184	Tone Tag and Test	Mon 5/1/06	Wed 5/3/06				[Milestone]													
185	Horizontal Cable Installation	Tue 5/23/06	Thu 7/6/06																	
186	Cisco LAN Installation	Tue 6/27/06	Thu 6/29/06																	
187	Cisco Wireless Installation	Thu 6/29/06	Thu 6/29/06																	
188	Cisco IPC Installation	Mon 6/26/06	Thu 6/29/06																	
189	Network Cutover	Tue 7/11/06	Tue 7/11/06																	
190																				
191	104 Jack T. Binion Elem	Fri 4/21/06	Mon 7/17/06	[Summary Bar]																
192	Site Survey	Fri 4/21/06	Fri 4/21/06	[Milestone]																

Project: BISS Prop 2 Project
Date: Fri 5/19/06

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone

District Overview - Network Upgrade

ID	Task Name	Start	Finish	4/9/06	4/16/06	4/23/06	4/30/06	5/7/06	5/14/06	5/21/06	5/28/06	6/4/06	6/11/06	6/18/06	6/25/06	7/2/06	7/9/06	7/16/06	7/23/06	7/30/06	
193	Tone Tag and Test	Thu 5/4/06	Tue 5/9/06																		
194	Horizontal Cable Installation	Mon 5/29/06	Mon 7/10/06																		
195	Cisco LAN Installation	Mon 7/3/06	Thu 7/6/06																		
196	Cisco Wireless Installation	Thu 7/6/06	Mon 7/10/06																		
197	Cisco IPC Installation	Mon 7/10/06	Thu 7/13/06																		
198	Network Cutover	Mon 7/17/06	Mon 7/17/06																		
199																					
200	107 Smithfield Elem	Fri 4/21/06	Wed 7/19/06																		
201	Site Survey	Fri 4/21/06	Fri 4/21/06																		
202	Tone Tag and Test	Fri 5/5/06	Tue 5/9/06																		
203	Horizontal Cable Installation	Thu 6/1/06	Mon 7/10/06																		
204	Cisco LAN Installation	Mon 7/10/06	Wed 7/12/06																		
205	Cisco Wireless Installation	Thu 7/13/06	Mon 7/17/06																		
206	Cisco IPC Installation	Mon 7/17/06	Wed 7/19/06																		
207	Network Cutover	Wed 7/19/06	Wed 7/19/06																		
208																					
209	002 Richland High School	Thu 4/27/06	Mon 7/31/06																		
210	Site Survey	Thu 4/27/06	Fri 4/28/06																		
211	Tone Tag and Test	Wed 5/10/06	Wed 5/17/06																		
212	Horizontal Cable Installation	Thu 6/1/06	Tue 7/18/06																		
213	Cisco LAN Installation	Mon 7/17/06	Fri 7/21/06																		
214	Cisco Wireless Installation	Mon 7/24/06	Wed 7/26/06																		
215	Cisco IPC Installation	Fri 7/21/06	Thu 7/27/06																		
216	Network Cutover	Mon 7/31/06	Mon 7/31/06																		

Project: BISD Prop 2 Project
Date: Fri 5/19/06

Task Progress Summary External Tasks Deadline

Split Milestone Project Summary External Milestone