

District Overview - Network Upgrade

| ID | Task Name | Start | Finish | 4/23 | 4/30 | 5/7 | 5/14 | 5/21 | 5/28 | 6/4 | 6/11 | 6/18 | 6/25 | 7/2 | 7/9 | 7/16 | 7/23 | 7/30 | 8/6 | 8/13 |
|----|---|--------------------|--------------------|---------------|------|-----|------------|------|------|-----|------------|------------|------|------------|------------|------|------|------------|------------|------------|
| 1 | Birdville ISD Prop 2 Phase 1 - Network | Mon 4/10/06 | Thu 8/31/06 | [Summary bar] | | | | | | | | | | | | | | | | |
| 2 | 101 Birdville Elem | Mon 4/10/06 | Tue 8/8/06 | [Summary bar] | | | | | | | | | | | | | | | | |
| 3 | Site Survey | Mon 4/10/06 | Fri 4/14/06 | | | | | | | | | | | | | | | | | |
| 4 | Tone Tag and Test | Mon 4/17/06 | Thu 4/20/06 | | | | | | | | | | | | | | | | | |
| 5 | Horizontal & Backbone Cable Installati | Mon 4/17/06 | Thu 4/20/06 | | | | | | | | | | | | | | | | | |
| 6 | Cisco LAN Installation | Fri 5/12/06 | Mon 5/15/06 | | | | [Task bar] | | | | | | | | | | | | | |
| 7 | Data Network Cutover | Fri 6/9/06 | Fri 6/9/06 | | | | | | | | [Task bar] | | | | | | | | | |
| 8 | Cisco Phone Install | Mon 7/3/06 | Fri 7/7/06 | | | | | | | | | | | [Task bar] | | | | | | |
| 9 | PRI - DID Cutover | Tue 8/8/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | | [Task bar] |
| 10 | Cisco Wireless Installation | Mon 7/24/06 | Tue 7/25/06 | | | | | | | | | | | | | | | [Task bar] | | |
| 11 | | | | | | | | | | | | | | | | | | | | |
| 12 | 102 David E. Smith Elem | Wed 4/12/06 | Tue 8/8/06 | [Summary bar] | | | | | | | | | | | | | | | | |
| 13 | Site Survey | Wed 4/12/06 | Wed 4/12/06 | | | | | | | | | | | | | | | | | |
| 14 | Tone Tag and Test | Thu 4/13/06 | Thu 4/13/06 | | | | | | | | | | | | | | | | | |
| 15 | Horizontal Cable Installation | Mon 6/12/06 | Fri 6/16/06 | | | | | | | | [Task bar] | | | | | | | | | |
| 16 | Cisco LAN Installation | Mon 6/19/06 | Wed 6/21/06 | | | | | | | | | [Task bar] | | | | | | | | |
| 17 | Network Cutover | Wed 6/21/06 | Wed 6/21/06 | | | | | | | | | [Task bar] | | | | | | | | |
| 18 | Cisco IP Phone Installation | Mon 7/10/06 | Thu 7/13/06 | | | | | | | | | | | | [Task bar] | | | | | |
| 19 | PRI - DID Cutover | Tue 8/8/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | | [Task bar] |
| 20 | Cisco Wireless Installation | Tue 7/25/06 | Wed 7/26/06 | | | | | | | | | | | | | | | [Task bar] | | |
| 21 | | | | | | | | | | | | | | | | | | | | |
| 22 | 103 W. T. Francisco Elem | Fri 4/14/06 | Tue 8/8/06 | [Summary bar] | | | | | | | | | | | | | | | | |
| 23 | Site Survey | Fri 4/14/06 | Fri 4/14/06 | | | | | | | | | | | | | | | | | |
| 24 | Tone Tag and Test | Mon 4/17/06 | Mon 4/17/06 | | | | | | | | | | | | | | | | | |
| 25 | Horizontal Cable Installation | Mon 5/15/06 | Wed 5/31/06 | | | | [Task bar] | | | | | | | | | | | | | |
| 26 | Cisco LAN Installation | Thu 6/8/06 | Mon 6/12/06 | | | | | | | | [Task bar] | | | | | | | | | |
| 27 | Network Cutover | Mon 6/12/06 | Mon 6/12/06 | | | | | | | | | [Task bar] | | | | | | | | |
| 28 | Cisco Phone Install | Mon 7/10/06 | Mon 7/10/06 | | | | | | | | | | | | [Task bar] | | | | | |
| 29 | PRI - DID Cutover | Tue 8/8/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | | [Task bar] |
| 30 | Cisco Wireless Installation | Tue 7/25/06 | Tue 7/25/06 | | | | | | | | | | | | | | | [Task bar] | | |
| 31 | | | | | | | | | | | | | | | | | | | | |
| 32 | 104 Jack T. Binion Elem | Fri 4/21/06 | Wed 8/9/06 | [Summary bar] | | | | | | | | | | | | | | | | |
| 33 | Site Survey | Fri 4/21/06 | Fri 4/21/06 | | | | | | | | | | | | | | | | | |
| 34 | Tone Tag and Test | Thu 5/4/06 | Tue 5/9/06 | | | | [Task bar] | | | | | | | | | | | | | |
| 35 | Horizontal Cable Installation | Mon 7/3/06 | Thu 7/27/06 | | | | | | | | | | | | | | | [Task bar] | | |
| 36 | Cisco LAN Installation | Mon 8/7/06 | Wed 8/9/06 | | | | | | | | | | | | | | | | [Task bar] | |
| 37 | Network Cutover | Wed 8/9/06 | Wed 8/9/06 | | | | | | | | | | | | | | | | [Task bar] | |
| 38 | Cisco IP Phone Installation | Mon 8/7/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | [Task bar] | |
| 39 | PRI - DID Cutover | Tue 8/8/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | [Task bar] | |
| 40 | Cisco Wireless Installation | Mon 8/7/06 | Wed 8/9/06 | | | | | | | | | | | | | | | | [Task bar] | |
| 41 | | | | | | | | | | | | | | | | | | | | |
| 42 | 105 Alliene Mullendore Elem | Mon 4/10/06 | Tue 8/8/06 | [Summary bar] | | | | | | | | | | | | | | | | |
| 43 | Site Survey | Mon 4/10/06 | Mon 4/10/06 | | | | | | | | | | | | | | | | | |
| 44 | Tone Tag and Test | Mon 4/24/06 | Wed 4/26/06 | [Task bar] | | | | | | | | | | | | | | | | |
| 45 | Horizontal Cable Installation | Mon 7/3/06 | Fri 7/7/06 | | | | | | | | | | | | [Task bar] | | | | | |
| 46 | Cisco LAN Installation | Wed 8/2/06 | Fri 8/4/06 | | | | | | | | | | | | | | | | [Task bar] | |
| 47 | Network Cutover | Wed 8/2/06 | Wed 8/2/06 | | | | | | | | | | | | | | | | [Task bar] | |
| 48 | Cisco IPC Installation | Wed 8/2/06 | Thu 8/3/06 | | | | | | | | | | | | | | | | [Task bar] | |

Project: BISD Prop 2 Project
Date: Mon 7/24/06

Task: [Blue bar] Progress: [Black bar] Summary: [Down arrow] External Tasks: [Grey bar] Deadline: [Green down arrow]

Split: [Dotted bar] Milestone: [Black diamond] Project Summary: [Grey bar] External Milestone: [Grey diamond]

Page 1

District Overview - Network Upgrade

| ID | Task Name | Start | Finish | 4/23 | 4/30 | 5/7 | 5/14 | 5/21 | 5/28 | 6/4 | 6/11 | 6/18 | 6/25 | 7/2 | 7/9 | 7/16 | 7/23 | 7/30 | 8/6 | 8/13 | |
|----|---------------------------------|--------------------|--------------------|---------------|------|-----|------|------|------|-----|------|------|------|-----|-----|------|------|------|-----|------|--|
| 49 | PRI - DID Cutover | Tue 8/8/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | | | |
| 50 | Cisco Wireless Installation | Thu 7/27/06 | Mon 7/31/06 | | | | | | | | | | | | | | | | | | |
| 51 | | | | | | | | | | | | | | | | | | | | | |
| 52 | 106 Richland Elem | Wed 4/19/06 | Fri 8/11/06 | [Summary Bar] | | | | | | | | | | | | | | | | | |
| 53 | Site Survey | Wed 4/19/06 | Wed 4/19/06 | | | | | | | | | | | | | | | | | | |
| 54 | Tone Tag and Test | Tue 5/2/06 | Thu 5/4/06 | | | | | | | | | | | | | | | | | | |
| 55 | Horizontal Cable Installation | Mon 7/31/06 | Mon 8/7/06 | | | | | | | | | | | | | | | | | | |
| 56 | Cisco LAN Installation | Thu 8/3/06 | Fri 8/4/06 | | | | | | | | | | | | | | | | | | |
| 57 | Network Cutover | Thu 8/3/06 | Thu 8/3/06 | | | | | | | | | | | | | | | | | | |
| 58 | Cisco IP Phone Installation | Thu 8/3/06 | Fri 8/4/06 | | | | | | | | | | | | | | | | | | |
| 59 | PRI - DID Cutover | Fri 8/11/06 | Fri 8/11/06 | | | | | | | | | | | | | | | | | | |
| 60 | Cisco Wireless Installation | Mon 7/31/06 | Wed 8/2/06 | | | | | | | | | | | | | | | | | | |
| 61 | | | | | | | | | | | | | | | | | | | | | |
| 62 | 107 Smithfield Elem | Fri 4/21/06 | Tue 8/8/06 | [Summary Bar] | | | | | | | | | | | | | | | | | |
| 63 | Site Survey | Fri 4/21/06 | Fri 4/21/06 | | | | | | | | | | | | | | | | | | |
| 64 | Tone Tag and Test | Fri 5/5/06 | Tue 5/9/06 | | | | | | | | | | | | | | | | | | |
| 65 | Horizontal Cable Installation | Fri 7/21/06 | Mon 7/31/06 | | | | | | | | | | | | | | | | | | |
| 66 | Cisco LAN Installation | Mon 7/31/06 | Wed 8/2/06 | | | | | | | | | | | | | | | | | | |
| 67 | Network Cutover | Wed 8/2/06 | Wed 8/2/06 | | | | | | | | | | | | | | | | | | |
| 68 | Cisco IP Phone Installation | Mon 7/31/06 | Tue 8/1/06 | | | | | | | | | | | | | | | | | | |
| 69 | PRI - DID Cutover | Tue 8/8/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | | | |
| 70 | Cisco Wireless Installation | Tue 8/1/06 | Thu 8/3/06 | | | | | | | | | | | | | | | | | | |
| 71 | | | | | | | | | | | | | | | | | | | | | |
| 72 | 108 Snow Heights Elem | Mon 4/10/06 | Tue 8/8/06 | [Summary Bar] | | | | | | | | | | | | | | | | | |
| 73 | Site Survey | Mon 4/10/06 | Mon 4/10/06 | | | | | | | | | | | | | | | | | | |
| 74 | Tone Tag and Test | Thu 4/27/06 | Mon 5/1/06 | | | | | | | | | | | | | | | | | | |
| 75 | Horizontal Cable Installation | Mon 7/3/06 | Fri 7/7/06 | | | | | | | | | | | | | | | | | | |
| 76 | Cisco LAN Installation | Mon 6/19/06 | Wed 6/21/06 | | | | | | | | | | | | | | | | | | |
| 77 | Network Cutover | Fri 7/28/06 | Fri 7/28/06 | | | | | | | | | | | | | | | | | | |
| 78 | Cisco IP Phone Installation | Wed 7/12/06 | Thu 7/13/06 | | | | | | | | | | | | | | | | | | |
| 79 | PRI - DID Cutover | Tue 8/8/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | | | |
| 80 | Cisco Wireless Installation | Wed 7/26/06 | Wed 7/26/06 | | | | | | | | | | | | | | | | | | |
| 81 | | | | | | | | | | | | | | | | | | | | | |
| 82 | 109 South Birdville Elem | Mon 4/10/06 | Tue 8/8/06 | [Summary Bar] | | | | | | | | | | | | | | | | | |
| 83 | Site Survey | Mon 4/10/06 | Wed 4/12/06 | | | | | | | | | | | | | | | | | | |
| 84 | Tone Tag and Test | Mon 4/10/06 | Wed 4/12/06 | | | | | | | | | | | | | | | | | | |
| 85 | Horizontal Cable Installation | Mon 4/17/06 | Fri 4/21/06 | | | | | | | | | | | | | | | | | | |
| 86 | Cisco LAN Installation | Mon 5/15/06 | Fri 5/19/06 | | | | | | | | | | | | | | | | | | |
| 87 | Network Cutover | Mon 6/5/06 | Mon 6/5/06 | | | | | | | | | | | | | | | | | | |
| 88 | Cisco Phone Install | Wed 7/5/06 | Thu 7/6/06 | | | | | | | | | | | | | | | | | | |
| 89 | PRI - DID Cutover | Tue 8/8/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | | | |
| 90 | Cisco Wireless Installation | Thu 7/13/06 | Fri 7/14/06 | | | | | | | | | | | | | | | | | | |
| 91 | | | | | | | | | | | | | | | | | | | | | |
| 92 | 110 O. H. Stowe Elem | Thu 4/20/06 | Tue 8/8/06 | [Summary Bar] | | | | | | | | | | | | | | | | | |
| 93 | Site Survey | Thu 4/20/06 | Thu 4/20/06 | | | | | | | | | | | | | | | | | | |
| 94 | Tone Tag and Test | Mon 5/1/06 | Wed 5/3/06 | | | | | | | | | | | | | | | | | | |
| 95 | Horizontal Cable Installation | Mon 7/3/06 | Thu 7/27/06 | | | | | | | | | | | | | | | | | | |
| 96 | Cisco LAN Installation | Fri 8/4/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | | | |

Project: BISD Prop 2 Project
Date: Mon 7/24/06

Task: [Blue Bar] Progress: [Black Bar] Summary: [Arrow] External Tasks: [Grey Bar] Deadline: [Green Arrow]










Split: [Dotted Bar] Milestone: [Diamond] Project Summary: [Arrow] External Milestone: [Diamond]

Page 2

District Overview - Network Upgrade

| ID | Task Name | Start | Finish | 4/23 | 4/30 | 5/7 | 5/14 | 5/21 | 5/28 | 6/4 | 6/11 | 6/18 | 6/25 | 7/2 | 7/9 | 7/16 | 7/23 | 7/30 | 8/6 | 8/13 | |
|-----|--|--------------------|--------------------|----------------|------|-----|------|------|------|-----|------|------|------|-----|-----|------|------|------|-----|------|--|
| 97 | Network Cutover | Fri 8/4/06 | Fri 8/4/06 | | | | | | | | | | | | | | | | | | |
| 98 | Cisco IP Phone Installation | Fri 8/4/06 | Mon 8/7/06 | | | | | | | | | | | | | | | | | | |
| 99 | PRI - DID Cutover | Mon 7/31/06 | Mon 7/31/06 | | | | | | | | | | | | | | | | | | |
| 100 | Cisco Wireless Installation | Fri 8/4/06 | Fri 8/4/06 | | | | | | | | | | | | | | | | | | |
| 101 | | | | | | | | | | | | | | | | | | | | | |
| 102 | 111 Academy West Birdville Elem | Mon 4/10/06 | Tue 8/8/06 | Summary | | | | | | | | | | | | | | | | | |
| 103 | Site Survey | Mon 4/10/06 | Wed 4/12/06 | | | | | | | | | | | | | | | | | | |
| 104 | Tone Tag and Test | Mon 4/10/06 | Wed 4/12/06 | | | | | | | | | | | | | | | | | | |
| 105 | Horizontal Cable Installation | Thu 4/20/06 | Wed 4/26/06 | | | | | | | | | | | | | | | | | | |
| 106 | Cisco LAN Installation | Mon 7/17/06 | Fri 7/21/06 | | | | | | | | | | | | | | | | | | |
| 107 | Network Cutover | Mon 7/17/06 | Tue 7/18/06 | | | | | | | | | | | | | | | | | | |
| 108 | Cisco Phone Install | Thu 7/13/06 | Fri 7/14/06 | | | | | | | | | | | | | | | | | | |
| 109 | PRI - DID Cutover | Tue 8/8/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | | | |
| 110 | Cisco Wireless Installation | Mon 7/31/06 | Tue 8/1/06 | | | | | | | | | | | | | | | | | | |
| 111 | | | | | | | | | | | | | | | | | | | | | |
| 112 | 112 Holiday Heights Elem | Mon 4/10/06 | Mon 7/31/06 | Summary | | | | | | | | | | | | | | | | | |
| 113 | Site Survey | Mon 4/10/06 | Mon 4/10/06 | | | | | | | | | | | | | | | | | | |
| 114 | Tone Tag and Test | Mon 4/24/06 | Wed 4/26/06 | | | | | | | | | | | | | | | | | | |
| 115 | Horizontal Cable Installation | Fri 7/7/06 | Fri 7/14/06 | | | | | | | | | | | | | | | | | | |
| 116 | Cisco LAN Installation | Thu 7/27/06 | Fri 7/28/06 | | | | | | | | | | | | | | | | | | |
| 117 | Network Cutover | Fri 7/28/06 | Mon 7/31/06 | | | | | | | | | | | | | | | | | | |
| 118 | Cisco IP Phone Installation | Thu 7/27/06 | Fri 7/28/06 | | | | | | | | | | | | | | | | | | |
| 119 | PRI - DID Cutover | Mon 7/31/06 | Mon 7/31/06 | | | | | | | | | | | | | | | | | | |
| 120 | Cisco Wireless Installation | Tue 7/25/06 | Wed 7/26/06 | | | | | | | | | | | | | | | | | | |
| 121 | | | | | | | | | | | | | | | | | | | | | |
| 122 | 113 Watauga Elem | Thu 4/13/06 | Tue 8/8/06 | Summary | | | | | | | | | | | | | | | | | |
| 123 | Site Survey | Thu 4/13/06 | Thu 4/13/06 | | | | | | | | | | | | | | | | | | |
| 124 | Tone Tag and Test | Mon 4/17/06 | Thu 4/20/06 | | | | | | | | | | | | | | | | | | |
| 125 | Horizontal Cable Installation | Tue 6/13/06 | Mon 6/19/06 | | | | | | | | | | | | | | | | | | |
| 126 | Cisco LAN Installation | Wed 6/14/06 | Thu 6/15/06 | | | | | | | | | | | | | | | | | | |
| 127 | Network Cutover | Thu 6/22/06 | Thu 6/22/06 | | | | | | | | | | | | | | | | | | |
| 128 | Cisco IP Phone Installation | Tue 7/11/06 | Wed 7/12/06 | | | | | | | | | | | | | | | | | | |
| 129 | PRI - DID Cutover | Tue 8/8/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | | | |
| 130 | Cisco Wireless Installation | Fri 7/21/06 | Mon 7/24/06 | | | | | | | | | | | | | | | | | | |
| 131 | | | | | | | | | | | | | | | | | | | | | |
| 132 | 117 Foster Village Elem | Thu 4/13/06 | Mon 8/7/06 | Summary | | | | | | | | | | | | | | | | | |
| 133 | Site Survey | Thu 4/13/06 | Thu 4/13/06 | | | | | | | | | | | | | | | | | | |
| 134 | Tone Tag and Test | Mon 4/24/06 | Wed 4/26/06 | | | | | | | | | | | | | | | | | | |
| 135 | Horizontal Cable Installation | Mon 7/3/06 | Fri 7/7/06 | | | | | | | | | | | | | | | | | | |
| 136 | Cisco LAN Installation | Fri 7/28/06 | Tue 8/1/06 | | | | | | | | | | | | | | | | | | |
| 137 | Network Cutover | Mon 7/31/06 | Mon 7/31/06 | | | | | | | | | | | | | | | | | | |
| 138 | Cisco IP Phone Installation | Mon 7/31/06 | Tue 8/1/06 | | | | | | | | | | | | | | | | | | |
| 139 | PRI - DID Cutover | Mon 8/7/06 | Mon 8/7/06 | | | | | | | | | | | | | | | | | | |
| 140 | Cisco Wireless Installation | Mon 7/24/06 | Wed 7/26/06 | | | | | | | | | | | | | | | | | | |
| 141 | | | | | | | | | | | | | | | | | | | | | |
| 142 | 041 Haltom Middle School | Mon 4/10/06 | Tue 8/8/06 | Summary | | | | | | | | | | | | | | | | | |
| 143 | Site Survey | Mon 4/10/06 | Wed 4/12/06 | | | | | | | | | | | | | | | | | | |
| 144 | Tone Tag and Test | Wed 4/19/06 | Wed 4/19/06 | | | | | | | | | | | | | | | | | | |










Project: BISD Prop 2 Project
Date: Mon 7/24/06

Task  Progress  Summary  External Tasks  Deadline 
 Split  Milestone  Project Summary  External Milestone 

District Overview - Network Upgrade

| ID | Task Name | Start | Finish | 4/23 | 4/30 | 5/7 | 5/14 | 5/21 | 5/28 | 6/4 | 6/11 | 6/18 | 6/25 | 7/2 | 7/9 | 7/16 | 7/23 | 7/30 | 8/6 | 8/13 | |
|-----|-------------------------------------|--------------------|--------------------|---------------|------|------------|------|------|------|------------|------------|------|------|------------|------------|------|------|------|-----|------------|------------|
| 145 | Horizontal Cable Installation | Wed 4/26/06 | Fri 5/12/06 | [Task Bar] | | | | | | | | | | | | | | | | | |
| 146 | Cisco LAN Installation | Tue 6/6/06 | Thu 6/8/06 | | | | | | | [Task Bar] | | | | | | | | | | | |
| 147 | Network Cutover | Wed 6/7/06 | Fri 6/16/06 | | | | | | | [Task Bar] | [Task Bar] | | | | | | | | | | |
| 148 | Cisco IP Phone Installation | Mon 7/3/06 | Fri 7/7/06 | | | | | | | | | | | [Task Bar] | | | | | | | |
| 149 | PRI - DID Cutover | Tue 8/8/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 150 | Cisco Wireless Installation | Mon 7/24/06 | Wed 7/26/06 | | | | | | | | | | | | | | | | | | [Task Bar] |
| 151 | | | | [Summary Bar] | | | | | | | | | | | | | | | | | |
| 152 | 043 Richland Middle School | Mon 4/10/06 | Tue 8/8/06 | [Summary Bar] | | | | | | | | | | | | | | | | | |
| 153 | Site Survey | Mon 4/10/06 | Mon 4/10/06 | [Task Bar] | | | | | | | | | | | | | | | | | |
| 154 | Tone Tag and Test | Thu 4/27/06 | Wed 5/3/06 | [Task Bar] | | | | | | | | | | | | | | | | | |
| 155 | Horizontal Cable Installation | Thu 7/6/06 | Fri 7/28/06 | | | | | | | | | | | [Task Bar] | [Task Bar] | | | | | | |
| 156 | Cisco LAN Installation | Tue 8/1/06 | Fri 8/4/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 157 | Network Cutover | Fri 8/4/06 | Fri 8/4/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 158 | Cisco IP Phone Installation | Tue 8/1/06 | Wed 8/2/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 159 | PRI - DID Cutover | Tue 8/8/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 160 | Cisco Wireless Installation | Fri 7/28/06 | Tue 8/1/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 161 | | | | [Summary Bar] | | | | | | | | | | | | | | | | | |
| 162 | 044 North Oaks Middle School | Tue 4/11/06 | Tue 8/8/06 | [Summary Bar] | | | | | | | | | | | | | | | | | |
| 163 | Site Survey | Tue 4/11/06 | Tue 4/11/06 | [Task Bar] | | | | | | | | | | | | | | | | | |
| 164 | Tone Tag and Test | Tue 4/11/06 | Fri 4/14/06 | | | | | | | | | | | | | | | | | | |
| 165 | Horizontal Cable Installation | Wed 6/7/06 | Thu 6/22/06 | | | | | | | [Task Bar] | [Task Bar] | | | | | | | | | | |
| 166 | Cisco LAN Installation | Mon 7/24/06 | Wed 7/26/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 167 | Network Cutover | Wed 7/26/06 | Wed 7/26/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 168 | Cisco IP Phone Installation | Mon 7/24/06 | Wed 7/26/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 169 | PRI - DID Cutover | Tue 8/8/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 170 | Cisco Wireless Installation | Mon 7/31/06 | Tue 8/1/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 171 | | | | [Summary Bar] | | | | | | | | | | | | | | | | | |
| 172 | 002 Richland High School | Thu 4/27/06 | Wed 8/16/06 | [Summary Bar] | | | | | | | | | | | | | | | | | |
| 173 | Site Survey | Thu 4/27/06 | Fri 4/28/06 | [Task Bar] | | | | | | | | | | | | | | | | | |
| 174 | Tone Tag and Test | Wed 5/10/06 | Wed 5/17/06 | | | [Task Bar] | | | | | | | | | | | | | | | |
| 175 | Horizontal Cable Installation | Mon 7/10/06 | Mon 8/14/06 | | | | | | | | | | | [Task Bar] | [Task Bar] | | | | | | |
| 176 | Cisco LAN Installation | Mon 8/7/06 | Wed 8/9/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 177 | Network Cutover | Mon 8/14/06 | Tue 8/15/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 178 | Cisco IP Phone Installation | Wed 8/9/06 | Fri 8/11/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 179 | PRI - DID Cutover | Mon 8/14/06 | Mon 8/14/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 180 | Cisco Wireless Installation | Mon 8/14/06 | Wed 8/16/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 181 | | | | [Summary Bar] | | | | | | | | | | | | | | | | | |
| 182 | Fine Arts Complex | Thu 4/13/06 | Thu 8/31/06 | [Summary Bar] | | | | | | | | | | | | | | | | | |
| 183 | Site Survey | Thu 4/13/06 | Thu 4/13/06 | [Task Bar] | | | | | | | | | | | | | | | | | |
| 184 | Tone Tag and Test | Thu 4/27/06 | Thu 4/27/06 | [Task Bar] | | | | | | | | | | | | | | | | | |
| 185 | Horizontal Cable Installation | Thu 6/8/06 | Mon 6/12/06 | | | | | | | [Task Bar] | [Task Bar] | | | | | | | | | | |
| 186 | Cisco LAN Installation | Tue 8/8/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 187 | Network Cutover | Tue 8/8/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 188 | Cisco IP Phone Installation | Tue 8/8/06 | Wed 8/9/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 189 | PRI - DID Cutover | Mon 8/21/06 | Mon 8/21/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 190 | Cisco Wireless Installation | Tue 8/1/06 | Tue 8/1/06 | | | | | | | | | | | | | | | | | [Task Bar] | |
| 191 | | | | [Summary Bar] | | | | | | | | | | | | | | | | | |
| 192 | Admin Building | Thu 4/20/06 | Mon 8/21/06 | [Summary Bar] | | | | | | | | | | | | | | | | | |

Project: BISD Prop 2 Project
Date: Mon 7/24/06

Task  Progress  Summary  External Tasks  Deadline 
 Split  Milestone  Project Summary  External Milestone 

District Overview - Network Upgrade

| ID | Task Name | Start | Finish | 4/23 | 4/30 | 5/7 | 5/14 | 5/21 | 5/28 | 6/4 | 6/11 | 6/18 | 6/25 | 7/2 | 7/9 | 7/16 | 7/23 | 7/30 | 8/6 | 8/13 |
|-----|-------------------------------|--------------------|--------------------|------|------|-----|------|------|------|-----|------|------|------|-----|-----|------|------|------|-----|------|
| 193 | Site Survey | Thu 4/20/06 | Thu 4/20/06 | | | | | | | | | | | | | | | | | |
| 194 | Tone Tag and Test | Thu 4/27/06 | Thu 4/27/06 | ■ | | | | | | | | | | | | | | | | |
| 195 | Horizontal Cable Installation | Tue 6/13/06 | Fri 7/28/06 | | | | | | | | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ | ■ |
| 196 | Cisco LAN Installation | Mon 6/19/06 | Fri 6/23/06 | | | | | | | | | ■ | ■ | | | | | | | |
| 197 | Network Cutover | Fri 6/30/06 | Fri 6/30/06 | | | | | | | | | | ■ | | | | | | | |
| 198 | Cisco Wireless Installation | Thu 8/3/06 | Thu 8/3/06 | | | | | | | | | | | | | | | ■ | | |
| 199 | Cisco IP Phone Installation | Mon 8/14/06 | Thu 8/17/06 | | | | | | | | | | | | | | | | | ■ |
| 200 | PRI - DID Cutover | Mon 8/21/06 | Mon 8/21/06 | | | | | | | | | | | | | | | | | ■ |
| 202 | Building and Grounds | Thu 4/20/06 | Mon 8/14/06 | ■ | | | | | | | | | | | | | | | | |
| 203 | Site Survey | Thu 4/20/06 | Thu 4/20/06 | | | | | | | | | | | | | | | | | |
| 204 | Tone Tag and Test | Fri 4/28/06 | Fri 4/28/06 | ■ | | | | | | | | | | | | | | | | |
| 205 | Horizontal Cable Installation | Mon 7/3/06 | Fri 7/7/06 | | | | | | | | | | | | | | | | | |
| 206 | Cisco LAN Installation | Mon 6/26/06 | Mon 6/26/06 | | | | | | | | | | ■ | | | | | | | |
| 207 | Network Cutover | Mon 7/3/06 | Mon 7/3/06 | | | | | | | | | | | ■ | | | | | | |
| 208 | Cisco Wireless Installation | Thu 8/3/06 | Thu 8/3/06 | | | | | | | | | | | | | | | | ■ | |
| 209 | Cisco IP Phone Installation | Tue 8/8/06 | Thu 8/10/06 | | | | | | | | | | | | | | | | | ■ |
| 210 | PRI - DID Cutover | Mon 8/14/06 | Mon 8/14/06 | | | | | | | | | | | | | | | | | ■ |
| 212 | W. G. Thomas Coliseum | Thu 4/20/06 | Wed 8/9/06 | ■ | | | | | | | | | | | | | | | | |
| 213 | Site Survey | Thu 4/20/06 | Thu 4/20/06 | | | | | | | | | | | | | | | | | |
| 214 | Tone Tag and Test | Fri 4/28/06 | Fri 4/28/06 | ■ | | | | | | | | | | | | | | | | |
| 215 | Horizontal Cable Installation | Mon 7/3/06 | Thu 7/6/06 | | | | | | | | | | | | | | | | | |
| 216 | Cisco LAN Installation | Mon 6/26/06 | Mon 6/26/06 | | | | | | | | | | ■ | | | | | | | |
| 217 | Network Cutover | Mon 7/3/06 | Mon 7/3/06 | | | | | | | | | | | ■ | | | | | | |
| 218 | Cisco Wireless Installation | Mon 7/31/06 | Mon 7/31/06 | | | | | | | | | | | | | | | | ■ | |
| 219 | Cisco IP Phone Installation | Tue 8/8/06 | Wed 8/9/06 | | | | | | | | | | | | | | | | | ■ |
| 220 | PRI - DID Cutover | Mon 7/31/06 | Mon 7/31/06 | | | | | | | | | | | | | | | | | ■ |
| 222 | 150 Central Stores | Thu 4/20/06 | Mon 8/14/06 | ■ | | | | | | | | | | | | | | | | |
| 223 | Site Survey | Thu 4/20/06 | Thu 4/20/06 | | | | | | | | | | | | | | | | | |
| 224 | Tone Tag and Test | Fri 4/28/06 | Fri 4/28/06 | ■ | | | | | | | | | | | | | | | | |
| 225 | Horizontal Cable Installation | Mon 6/5/06 | Mon 7/31/06 | | | | | | | | | | | | | | | | | |
| 226 | Cisco LAN Installation | Tue 8/8/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | | ■ |
| 227 | Network Cutover | Tue 8/8/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | | ■ |
| 228 | Cisco IPC Installation | Tue 8/8/06 | Tue 8/8/06 | | | | | | | | | | | | | | | | | ■ |
| 229 | PRI - DID Cutover | Mon 8/14/06 | Mon 8/14/06 | | | | | | | | | | | | | | | | | ■ |
| 230 | Cisco Wireless Installation | Wed 8/2/06 | Wed 8/2/06 | | | | | | | | | | | | | | | | | ■ |
| 232 | Shannon Center | Fri 4/21/06 | Thu 8/31/06 | ■ | | | | | | | | | | | | | | | | |
| 233 | Site Survey | Fri 4/21/06 | Wed 4/26/06 | ■ | | | | | | | | | | | | | | | | |
| 234 | Tone Tag and Test | Thu 5/4/06 | Wed 5/10/06 | | | | | | | | | | | | | | | | | |
| 235 | Horizontal Cable Installation | Mon 6/19/06 | Thu 8/24/06 | | | | | | | | | | | | | | | | | |
| 236 | Cisco LAN Installation | Mon 8/7/06 | Thu 8/10/06 | | | | | | | | | | | | | | | | | ■ |
| 237 | Network Cutover | Mon 7/31/06 | Mon 7/31/06 | | | | | | | | | | | | | | | | | ■ |
| 238 | Cisco IP Phone Installation | Mon 8/28/06 | Wed 8/30/06 | | | | | | | | | | | | | | | | | ■ |
| 239 | PRI - DID Cutover | Thu 8/31/06 | Thu 8/31/06 | | | | | | | | | | | | | | | | | ■ |
| 240 | Cisco Wireless Installation | Mon 8/14/06 | Tue 8/22/06 | | | | | | | | | | | | | | | | | ■ |

Project: BISD Prop 2 Project
Date: Mon 7/24/06

Task: ■ Progress: ■ Summary: ■ External Tasks: ■ Deadline: ▾

Split: Milestone: ◆ Project Summary: ▾ External Milestone: ◆

Page 5