

# BISD

# 2006 Bond Report

January Board Meeting 2007

# Elementary Schools

- Proceeding with **Design Development**
  - Finalizing Room Layouts & Built-ins
  - Facilitating City Review Process
  - Engaging Consultants in System Details
  - DD Booklet at February Meeting
  - Release Documents April 20, 2007

# Middle Schools

- Surveys Underway
- Overview for On-Site/Athletic Staff - This Week
- Individual Campus Staff Meetings - Next Week
  - Consider Track Locations
  - Options for Locker Room Renovations
- Initial City Meetings - Next 2 Weeks
- Release Initial Track Package April 13, 2007
  - Award at May Meeting
- Release Locker Room Packages August 2007
  - Award at September Meeting

# High School Projects

## ■ RHS

### ■ Survey Underway

### ■ Lewis Street/Utility Relocation Package

- Meetings Proceeding with City
- Release Documents March 30, 2007
- Construction over Summer/Fall 2007

### ■ Design Charrette Planned for Late February

- Finalize Dates
- Identify Participants
- Program “Ed Specs” for All 3 HS Projects Concurrently

# High School Projects

## ■ HHS

- Survey Underway
- Design Charrette Planned for Late March
  - Finalize Dates
  - Identify Participants
  - Program “Ed Specs” for All 3 HS Projects Concurrently

## ■ Career Tech

- Survey Underway
- Design Charrette Planned for Late April
  - Finalize Dates
  - Identify Participants
  - Program “Ed Specs” for All 3 HS Projects Concurrently

**FEEDBACK?**